## Caution Caution Hot Work In Progress - Stay Clear

## In Case of Emergency Call PennComm 215-573-3333

## or **511** from any campus phone

Required Precautions Checklist	
	Control valves to water supply for sprinkler are open.
	Hose streams and extinguishers are in service/operable.
	Hot work equipment in good working condition.
	Notifications made if any impairments are made to building life safety systems.
	Requirements within 35ft. of hot work
	Flammable liquid, dust, lint and oily deposits removed.
	Explosive atmosphere in area eliminated.
	Floors are swept clean.
	Remove all other combustible material where possible. Otherwise protect with welding pade
	blankets and curtains, fire-resistive tarpaulins or metal sheets.
	Combustible floors wet down, covered with damp sand or fire resistive sheets.
	Remove other combustible material where possible.
	All wall and floor openings covered.
	Protect or shut down ducts and conveyors that might carry sparks to distant combustible
	<u>m</u> aterial.
	Construction is noncombustible and without combustible covering or insulation.
	Combustible material on other side of walls ceilings or roofs is moved away.
	Enclosed equipment cleaned of all combustible material.
	Containers purged of flammable liquid/vapor.
	Pressurized vessels, piping and equipment removed from service, isolated and vented.
	Check for occupancy on floor(s) below work area.
	Fire watch/hot work area
	Fire watch will be provided during and for 30 minutes after work.
	Fire watch is equipped with suitable extinguishers, and where practical, a charged houseline
	Fire watch may be required in adjoining areas, above and below.
	Monitor hot work area for up to an additional 3 hours after the 30 minute fire watch.

